







# **B2B Internet Network Development Phase-2 Project** FRM (Final Report Meeting)

4 November, 2015. **NEC Corporation** 

# Requirements of B2B Internet Services

#### **MPT/KSGM Plan:**

MPT/KSGM is planning to provide high Broadband internet service for B2B users ungently by using existing Metro Ethernet network.

#### **MPT/KSGM** Requirements:

- → Urgent service start for priority users with interim development plan together with permanent development plan.
- → Needs to introduce new passive network management concept.
- → Needs to synchronize with long term plan.

# **Project Overview**

Project Name: B2B Internet Network Development PH-2

PJ Duration : 13<sup>th</sup> July, 2015 to 4<sup>th</sup> Nov, 2015

Area : Yangon, NayPyiTaw and Mandalay


No. of MetroE AP: 33 sites in total

Yangon: 24 sites

NayPyiTaw: 4 sites

Mandalay: 5 sites

### **B2B Internet Development PH-2 Schedule**



Note: Service Delivery Plan Schedule shows only for NEC SOW portion.

Service Delivery Schedule may delay due to other party dependency, such as delayed of OSP fiber laying schedule.

KOM: Kick-off Meeting FRM: Final Report Meeting

#### **SOW Matrix Table**


M: Main Scope, S: Support

	Took Liete	S		
	Task Lists	MPT/KSGM	NEC	OSP
1	User Access Planning & Designing			
1.1	Identify User Location	M	S(Note)	-
1.2	Identify Fiber Route	M	-	-
1.3	Decide User's AN Location	M	S	-
1.4	AN Port Design	S	M	-
1.5	User Paths (User port to POP) Design (VLAN, PWE labels, etc.)	S	M(Note)	-
1.6	AN Parameter Design (L1, L2, MPLS-TP, Protection, QoS, etc.)	S	M	-
2	Metro Network Expansion			
2.1	Access Office Survey	S	M	-
2.2	ODF & Rack Installation	S	M	-
2.3	Indoor Fiber Laying & Termination	S	M	-
2.4	AN Capacity Expansion	S	M	-
2.5	Constructing 802.1ad Network	S	M	-
2.6	AN Commissioning	S	M	-
2.7	AN Acceptance Test	M	M	-
3	OSP Construction			
3.1	Access Fiber Route planning, Fiber Laying	S	-	M
3.2	ODB (an Exchange Site) Preparation	-	M	-
3.3	CPE to AN Connection	S	S	M
4	New POP SW Construction	S	M	-
4.1	POP Switch Installation	S	M	-
4.2	End User IP Configuration	M	S	-
5.	B2B User Provisioning Support Service			
5.1	Design and setup of Subscriber connection path	-	M(Note)	-
	E2E (including last mile access fiber) connection Test for new users	-	S(Note)	M
	Patch Cord Connection for users (excluding patching from old ODBs)	-	M(Note)	-
5.4	Cooperation to OSP, for new user connection	-	M(Note)	-

Note: Within NEC's Provisioning


Provisioning support service period only.

### **Organization Chart**




Empowered by Innovation

#### **Metro Ethernet Access Point Coverage Map After Phase-2** (Yangon)



## Yangon B2B Network (After Phase-2)




vation **NEC** 

# **B2B Port Usage Lists (For Yangon)**


			Yangon Metro 1GbE List												
No.	Exchange Name	1GbE Total		Modules Mounted											
NO.		IGDE TOTAL	Total	Single Core SFP			Two Core SFP			Electrical SFP			Total	Total	Usable
				Total	In-Use	Idle	Total	In-Use	Idle	Total	In-Use	Idle	In-Use	Idle	Ports
1	MYG#2	10	5	1	1	0	4	4	0	0	0	0	5	0	5
2	BYN	32	32	20	3	17	12	3	9	0	0	0	6	26	26
3	WLW	29	29	20	0	20	9	0	9	0	0	0	0	29	29
4	YWE	32	32	18	6	12	10	9	1	4	4	0	19	13	13
5	MTL	154	154	128	22	106	26	24	2	0	0	0	46	108	108
6	YEA	32	32	19	3	16	13	7	6	0	0	0	10	22	22
7	TGG#1	22	20	19	0	19	1	0	1	0	0	0	0	20	22
8	TGG#2	10	10	1	1	0	5	5	0	4	0	4	6	4	4
9	Airport	10	10	0	0	0	10	4	6	0	0	0	4	6	6
10	MYG#1	10	6	2	2	0	1	1	0	3	0	3	3	3	7
11	SGD	32	32	20	0	20	11	10	1	1	1	0	11	21	21
12	BHN	32	32	20	3	17	11	10	1	1	1	0	14	18	18
13	HTD#2	110	110	93	14	79	17	8	9	0	0	0	22	88	88
14	HTD#1	10	3	0	0	0	3	3	0	0	0	0	3	0	7
15	RSU2-3	66	66	60	3	57	6	0	6	0	0	0	3	63	63
16	RSU4	22	21	19	3	16	2	0	2	0	0	0	3	18	19
17	RSU15	66	66	60	4	56	6	1	5	0	0	0	5	61	61
18	TYL	32	29	21	1	20	5	2	3	3	1	2	4	25	28
19	TSEZ	8	4	0	0	0	4	0	4	0	0	0	0	4	8
20	ITMC#3	66	62	51	0	51	8	2	6	3	3	0	5	57	61
21	ISN	32	27	20	3	17	7	5	2	0	0	0	8	19	24
22	SPT	32	28	20	1	19	5	2	3	3	0	3	3	25	29
23	MGLD	32	28	20	3	17	5	0	5	3	0	3	3	25	29
24	NOKLA	32	32	20	0	20	12	1	11	0	0	0	1	31	31
25	NDGN	32	29	20	2	18	7	4	3	2	0	2	6	23	26
26	нтк	22	22	20	0	20	2	2	0	0	0	0	2	20	20
	Total	967	921	692	75	617	202	107	95	27	10	17	192	729	775



#### **Metro Ethernet Access Point Coverage Map After Phase-2** (NayPyiTaw)




## NayPyiTaw B2B Network (After Phase-2)




# **B2B Port Usage Lists (For NayPyiTaw)**

No.								Naypyi	taw Metro	o 1GbE L	ist				
	Forthern and Manner	4ChE Total		Modules Mounted											
	Exchange Name	TGDE TOTAL	Total	Sin	gle Core	SFP	Two Core SFP			Electrical SFP			Total	Total	Usable Port
				Total	In-Use	Idle	Total	In-Use	Idle	Total	In-Use	Idle	In-Use		
1	DKN#1-1	10	10	0	0	0	5	4	1	5	3	2	7	3	3
2	DKN#1-2	32	31	20	0	20	6	0	6	5	1	4	1	30	31
3	N2-NPTE	32	32	0	0	18	10	6	4	4	1	3	7	25	25
4	N3-OKDE	32	32	18	0	18	9	2	7	5	0	5	2	30	30
5	N4-PKBE	10	10	0	0	0	5	1	4	5	2	3	3	7	7
6	N5-PMNE	1	1	0	0	0	0	0	0	1	1	0	1	0	0
7	N9-RSU13	10	10	0	0	0	5	5	0	5	0	5	5	5	5
8	N31-RSU22	32	31	20	0	20	6	0	6	5	0	5	0	31	32
	TOTAL	159	157	58	0	76	46	18	28	35	8	27	26	131	133
	Total	318	314	116	0	152	92	36	56	70	16	54	52	262	266

# Metro Ethernet Access Point Coverage Map After Phase-2 (Mandalay)



### Mandalay B2B Network (After Phase-2)



# **B2B Port Usage Lists (For Mandalay)**

								Man	dalay	Metro 1G	E Lis	t			
	Exchange	1GbE						Мо	dules	Mounted					
No.	Name		Total	Single Co	ore SF	P	Two	Core	SFP	Electri	cal SF	P	Total	Total	Usable
			Total	Total	In- Use	Idle	Total	In- Use	Idle	Total	In- Use	Idle	Use	Idle Port	
1	MDL#1-1	10	10	0	0	0	5	3	2	5	2	3	5	5	5
2	MDL#1-2	32	32	20	0	20	7	0	7	5	0	5	0	32	32
3	MDL_IT	0	0	0	0	0	0	0	0	0	0	0	0	0	0
4	M2-AMRA	32	32	20	0	20	7	0	7	5	0	5	0	32	32
5	M3-IDSL	32	32	20	0	20	7	0	7	5	0	5	0	32	32
6	M4-PGTG	32	32	20	0	20	7	1	6	5	0	5	1	31	31
7	M5-MHYG	32	32	20	0	20	7	0	7	5	0	5	0	32	32
	Total	170	170	100	0	100	40	4	36	30	2	28	6	164	164


# B2B Internet Service Provisioning Support

### B2B Internet Service Provisioning Support SOW


#### Scope of Work

- 1. VLAN Assignment and Management
- 2. B2B Internet Service Paths design
- 3. B2B Internet Paths Configuration (From NMS)
- 4. B2B Internet fiber path connection including labeling (at the AN office)
- 5. Co-work with LSP for B2B internet E2E test and troubleshooting
- 6. Fiber Level Measurement and Data Collection
- 7. Updating of NE drawing and node management data.

### **B2B Internet PH-2 Project SOW**



### Work Flows to Start B2B Internet Service (S-In)



#### **B2B Internet Network Provisioning Support Service**

		B2B PH-1	B2B PH-2	Total
No. of B2B Users		45	157	202
IP-VPN Users		0	6	6
P2P Ethernet Users		3	9	11
	B2B	694	2,444	3,138
Total Configured	IP-VPN	0	600	600
Bandwidth(Mbps)	P2P ETH	300	708	1,008
	Total	994	3752	4,746

#### **Provisioning Training provided to MPT on;**


- 1. How to assign Users VLAN
- 2. How to configure B2B parts
- 3. How to connect and tests for B2Buser
- 4. How to measure and manage Fiber quality

MPT attendants: U Soe Win, U Aung Zin Moe, U Thet Lwin (one day)

# Pending Item

# Pending Item

Pending Item: TYL to HTD Backup link is not finished yet due to pending of OSP work (KSGM SOW)



# Recommendations for Next Step

#### Recommendations

#### Issues

1. Need to improve quality of OSP fiber termination at ODF.

Need to reduce number of fiber cores terminating to main exchanges


3. Need to reduce last mile distance

# **Solution Requirements**


Need to improve OSP
 Quality control.

- 2. Introduce Passive
  aggregation and Active
  aggregation outside the
  main exchange
- 3. Need to expand B2B Access Points


# Passive + Active Aggregation Outside the Main Exchange




#### Access Area Expansion Proposal for Yangon Metro Ethernet




#### Access Area Expansion Proposal for NayPyiTaw Metro Ethernet





#### Access Area Expansion Proposal for Mandalay Metro Ethernet



# **Current B2B Network Design (with 3 types)**








## All in one Active and Passive Aggregation Approach

#### [ Type-4 ]



# Thank you very much for your cooperation!